



P&C NP – Area Board

Briefing Note to Neighbourhood Partnership 18 November 2015

The P&C Area Board met on 7 October and 4 November 2015. The programme for this year is shown in this table:

EAST AREA NIP PROGRAMME 15-16					
Project origin	Location	Project	Estimated cost	Revised Cost	COMMENTS
NEIGHBOURHOOD PARTNERSHIP Portobello - Craigmillar					
NEW PROJECTS (BUDGET)					
PC-15-16 (01)	Craigmillar Sheltered Housing	upgrade drying area	29,800		Start date 26/11
PC-15-16 (02)	Greendykes High Rise	Upgrade foot-paths	£41,800		mini-tender
PC-15-16 (04)	Niddrie House	upgrade drying area/ planting	20,200	18,100	Start 21/9/15
PC-15-16 (06)	Bingham Broadway 2-16 (B)	Fencing	24,100		Waiting stat date from contractor
PC -15-16 (07))	Magdalene Medway and Drive	Create parking places and fencing			/ joint project with Environment Forum, at Planning
PC-15-16 (09)	The Potteries Portobello	upgrade planting	3,400	2,600	Complete
PC-15-16 (10)	Niddrie Marischal Place	Create bin area	6,200	6,100	Planting still to complete
PC-15-16 (11)	Niddrie Marischal Road	develop land	14,700	14,400	Complete
PC-15-16 (12)	Bingham (Crossway)	remove planter	2,600	2,600	Complete
PC -15-16 (13))	Magdalene Drive/Gardens	upgrade bin area's	12,400		Waiting sign-off from HAM
	TARGET 15-16 BUDGET	£212,750	£155,200	£43,800	

Some projects are being delayed by the new procurement requirements, although progress is being made.

A bus tour has been arranged for Saturday 3 October to consider next year's proposals.

The next meeting of the Area Board is

- **Wednesday 2 December 2015 at 5.45 in the East Neighbourhood Centre.**